

# Testing Report for Solar Control Film

Customer:

中華基督教會基華小學


CCC KEI WA PRIMARY SCHOOL

## Solar Control Film

Prepared by Suntint Ltd, 2012

Date: 3 Feb 12

# A. Solar Control Film:



# On-site Testing

Date: 11:44am 30 Dec 11.

Location: Classroom 3/F

Film model: SI-45

Total Solar Energy Rejected: 50%

Visible Light Transmittance: 45%

Total Window Area: 3099 SqFt

Direction: East



# On-site Testing

Film Installed

Without Film

Solar Power=  
2 BTU/ (Hr SqFt)

Solar Power =  
4 BTU/ (Hr SqFt)



Total Solar Energy Rejected: 50%